



KSINC WEEKLY PROGRESSREPORT



Kerala Shipping and Inland Navigation Corporation Ltd

(A Government of Kerala Undertaking)

An ISO 9001:2015 Company

Renovation of KSINC Boat Jetty at Marine Drive



**A PROJECT OF KSINC
BOAT JETTY RENOVATION**

Name of contractor : Mr. Jenson A F

Agreement date : 21-04-2021

Agreed Amount :Rs.16,88,255.0

Site Handover date : 30-04-2021

Project duration : 1 ½ months

Scheduled Date of Completion :

Expected Date of completion :

Scheduled progress as on 23-10-2021 %

Achieved progress as on 23-10-2021 - 25 %

Last week progress in 10 %

Current week progress -15 %

Current Bill Status :

Current Financial Progress :%

Status of Work in terms of components:

- Demolition of old roof
- Fabrication of truss, erection of steel columns, peripheral beam concreting.

Images of works done at Site

